



Biomass Facility - Cornets End Lane

Dear Neighbour,

We recognise there are concerns about the work being undertaken on the new development so we to update progress to date and what will be happening over the next few months.

Buckingham Group are the main contractor on site and they started work at the end of October. The contractor and is experienced in the sensitivity of the site and the need to avoid causing any disruption to local roads. They have also given clear instruction to all of their sub-contractors that no traffic movements are permitted through Meriden Village.

The site surface has been sealed early in the programme and is already free of soil. The current road condition has been accepted by other users on the estate and we understand is being dealt with.

At present the operation that you can hear is the piling rigs working to provide ground support for the buildings. We are in close liaison with Solihull MBC and their Environmental Health department. The contractor is also monitoring noise levels on site to ensure they do not exceed regulated limits and in the local area to ensure that regulatory limits are not exceeded.

Environmental Health have also confirmed that the times of operation of the rigs are within accepted limits.

To minimise impact the piling duration will be shortened by utilised two piling rigs, this will ensure these works are completed before Christmas.

The site will be shut down from the 23rd December 2016 until 3rd January 2017.

After Christmas work will start on the steel frame and cladding to the facility. This will enable major elements of the plant and equipment to be delivered in February.

We do apologise for any inconvenience and will continue to work with our neighbours to limit the disruption to your local community.

ANY CONCERNS, QUESTIONS OR ISSUES YOU MAY HAVE DURING THIS CONSTRUCTION PHASE OF THE OPERATION PLEASE CONTACT THE TEAM ON SITE.